

Construction Traffic Management Plan


Public Right of Way S2

1. Introduction

1.1. This Construction Traffic Management Plan has been prepared by Andrew Large Surveyors Ltd on behalf of the applicant Mr. Hilyer in relation to the planning application.

1.2. The Report is instructed in relation to application 23/00785/FUL - Construction of manure and slurry stores with associated landscaping and other works | Park House Farm Leicester Lane Desford Leicester Leicestershire LE9 9JJ.

1.3 The development is crossed by public footpath S2 and it therefore necessary to outline its safe management during the construction phase of the development.



2.0 General Management Principles

2.1 During construction, the contractor will ensure that all Public Right of Way remain open and accessible at all times, and that users of the PRoW take priority over construction traffic and works.

2.2 Appropriate signage will be used to warn the public of the existence of construction vehicles and to warn construction vehicles to give priority to Public Right of Way users.

2.3 The Contractor will ensure all staff are issued a copy of this Construction Traffic Management Plan are fully comprehend the principles and safety measures.

3.0 Safety Measures

3.1 The PRow impacted by the Proposed Development will have appropriate signage, as indicated on the accompanying plan, which would advise of dates and hours affected.

3.2 Signs would be erected informing PRow users of the presence of construction activities.

3.3 The signs will indicate to construction vehicles and staff that PRow users have always right of way, and to temporarily stop construction activities. Signage also to indicate to PRow users to ensure any construction vehicles will be stationary before crossing.

3.4 Walkthrough Crowd barriers will be erected at entrances to the site on the PRow, as indicated on the accompanying plan.

3.5 Protective Fencing will be erected along the PRow as it passes to the north of the nearest existing building, as indicated on the accompanying plan.

3.6 The contractor will ensure Banksman will safeguard users of the public right of way 101/2 and vehicular traffic in the street are not in danger and that they have safe passage.

3.7 The contractor will ensure that all signage is erected prior to any works commencing on the ground.

3.8 The contractor will ensure no construction vehicles are parked obstructing the PRow.