Soft Landscaping Plan: Implementation, Specification and Schedules.

Implementation

Please see attached Implementation Plan. The landscaping work within areas 1/2/3/6/7 and 8 will take place between the 11th and 20th of March.

Works to Areas 4 and 5 will take place between the 5th-16th April and work on the Attenuation Pond in Area 9 will follow this with work commencing on the 19th April finishing on the 23rd.

Specification:

Amenity Grass Area

A general purpose amenity grass seed will be applied to all surrounding areas, as identified in the plan.

The grass areas in Areas 2/3 and 9 will have a selection of wildflower plugs added, with specific emphasis be placed on early spring flowered species and only using species currently found on our site.

These plants have been sourced from British Wild Flower Plants.

Attenuation Pond

The marginal plants for this area have been sourced from British Wild Flower Plants.

Shrubs and Trees

The Shrubs and Trees have been sourced from J.T Campion and Sons Nursery and range from 100-150cm height. These trees will be staked and fitted with spiral rabbit guards for protection for at least 3 years.

A selection of the trees have been grown from local provenance and will be planted to support the Local Biodiversity Action Plan (LBAP), these include 50 Black Poplar *Populur nigra var betulifolia*.

Ornamental Planting

Areas 4/5/6 and 7 are predominantly ornamental planting areas, containing a selection of non-invasive plants of garden origin that have been sourced from organic nurseries within the UK.

Any additional soil needed for these areas will be transported from other areas of our site. We will be using a selection of tree trunks and tree roots to form a ‘stumpery’ within area 4/5, these pieces of dead wood are being moved from other areas of our site.

Planting Schedules

The Planting Schedules are within the Implementation Plan.