DISCONS

RJH CONSTRUCTION DESIGN

The Manor House, A
Lichfield Street, Tamworth,
Staffordshire, B79 7QF
0844 880 2960 P
info@rjhconstructiondesign.co.uk E

Date: 21st March 2012

Our Ref: 1164-RH-TB-1

Bailey Design Limited
The Manor House
Lichfield Street
Tamworth
Staffordshire
B79 7QF

For the attention of: Mr. T. Bailey

Dear Tim,

Re: The Stables, Witherley.

In response to the planning condition regarding maintaining structural stability of the existing building I comment as follows:

The walls are to be restrained in the temporary condition by scaffolding to specialist design. The chosen scaffold contractor is to issue layouts and design to RJH Construction Design Ltd for approval prior to commencing on site.

The design of such support structures are to ensure horizontal restraint to the wall is provided while allowing safe and suitable access to allow dismantling of the higher sections of wall in accordance with the approved design. Repointing of the poorer areas of masonry would be advised prior to erection of scaffolding. The zones of masonry requiring attention will be approved by RJH prior to commencement to ensure stability is maintained.

If you require any additional information, please do not hesitate to contact me.

Yours Sincerely
For and on behalf of **RJH Construction Design Ltd.**

Richard Hawthorn
Managing Director

cc Claire Lloyd